Waubonsee Community College New CTE Facility – Board Update

February 21st, 2024





Pepper Construction Tomorrow Transformed



PHASE		2022				2023						2024										2025															
		o	N	Ì	D	J	F N		A	м	J	J	A	s	N	D	L	F	м	A	м	J	J	A	s	0	N	D	J	F	N	ма		м	J	J	Ą
Schematic Design																																					\square
Design Development																																					
BP1: Construction Documents / Bidding: RTUs, Elevators, Generator, Switchgear, Panels, Structural Steel											Constr	ruction	Docun	nents	Biddi	ing																					
BP2: Construction Documents / Bidding: Balance of Work												Const	truction				Biddi																				
Site Permit Process																																					
Construction																																					
Closeout																																					
FF&E Quote / WCC Board Approval / Order / Delivery																		1.2	int Boo											Balance							
FF&E Installation / Technology Equipment Installation																																				*	







		\$46,524,589
1%	\$441 254	
170	¢111,201	\$46,965,843
5%	\$2,228,334	
		\$49,194,177
1%	\$467,950	
		\$49,662,127
1 20%	\$595 946	
	•••••,• ••	\$50,258,073
2.25%	\$1,130,807	\$51,388,880
		\$31,386,880
7.50%		\$3,854,166
		\$51,275
		\$175,000
		\$575,000
		\$780,275
		\$3,609,440
		\$964,000
		\$525,000
		\$61,923,036
		\$60,000,000
		\$60,691,760
		\$1,231,276
	1% 1.20% 2.25%	5% \$2,228,334 1% \$467,950 1.20% \$595,946 2.25% \$1,130,807





Pepper Construction Tomorrow Transformed

Bid Package 1: RTU's, Elevator, Generator, Switchgear, Panelboards, Structural Steel

BP1 Out to Bid	October 30 th , 2023
BP1 Bid Opening	November 21 st , 2023
BP1 Board Approval	December 13 th , 2023

Bid Package 2: Balance of Work

BP2 Out to Bid	January 8 th , 2024
BP2 Bid Opening	February 5 th , 2024
BP2 Board Approval	February 21 st , 2024

Total Savings:	\$ 421,603
Actual Construction Costs:	\$ 50,967,277
Estimated Construction Costs :	\$ 51,388,880





